

BoRit Asbestos NPL Site
Weekly Summary
July 13, 2015 – July 17, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued dewatering rainwater accumulation from pond.
2. Continued placing clean fill on the berm closest to the Wissahickon Creek to bring it up to the final design elevation.
3. Installed geotextile on the section of the floor which had not been covered with it yet . . . area closest to the water treatment system and the pile.
4. No site operations on Tuesday and Wednesday, due to poor weather conditions.
5. Precipitation: approximately 0.5 inches of rain.

Work scheduled for next week

1. Continue dewatering and water treatment operations, if needed.
2. Finish placing clean fill on the berm closest to the Wissahickon Creek to bring it up to the final design elevation and start to place topsoil, to then hydro-seed the area and cover it with the straw mats.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.