

BoRit Asbestos NPL Site
Weekly Summary
July 20, 2015 – July 24, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Added topsoil to the berm closest to the Wissahickon Creek, hydro-seeded the area and covered it with straw mats.
2. Added clean fill along the berm closest to the pile to bring it to the final design elevation.
3. Received topsoil deliveries.
4. Precipitation: none

Work scheduled for next week

1. Continue dewatering and water treatment operations, if needed.
2. Place topsoil along the berm closest to the pile, to then hydro-seed the area and cover it with the straw mats.
3. Start building the island and bringing the floor to its final elevation.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.