

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**August 10, 2015 – August 14, 2015**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Excavated three areas that had bubbled up on the reservoir floor and staged the material where the proposed island will be, then ragged the excavated areas with geotextile fabric and covered the areas with clean material.
2. Continued to build the island.
3. Precipitation: approximately 0.75 inches of rain.

**Work scheduled for next week**

1. Continue dewatering and water treatment operations, if needed.
2. Continue to build the island.
3. Start building the outfall, at the corner of the berm closest to the Wissahickon Creek and the berm closest to the Pile.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.