

BoRit Asbestos NPL Site
Weekly Summary
August 31, 2015 – September 04, 2015

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued to build the island.
2. Continued to build the outfall, at the corner of the berm closest to the Wissahickon Creek and the berm closest to the Pile.
3. Began levelling the pond's floor according to the final design elevations . . . starting at the back (closest to the Wissahickon Creek) moving toward Maple.
4. No work on Friday, due to holiday weekend.
5. Precipitation: none.

Work scheduled for next week

1. Continue to build the island.
2. Continue levelling the pond's floor according to the final design elevations.
3. Dewater precipitation in the pond, as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.