

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**September 21 – September 25, 2015**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. Finished the island . . . added topsoil, hydro seeded it, installed the erosion control mats and planted trees and shrubs.
2. Continued grading the pond's floor according to the final design elevations.
3. Completed the spillway by placing geotextile fabric and adding R4 riprap.
4. Precipitation: none.

**Work scheduled for next week**

1. Continue to level the pond's floor.
2. Start working on the area by Maple.
3. Start pumping water back in the pond. We will be pumping water from the Wissahickon Creek at a rate of 250 – 300 gallons per minute, for at least 10 hours per day (Monday – Saturday).

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.