

BoRit Asbestos NPL Site

Weekly Summary –March 7 through March 11, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Brought back the equipment we have demobilized, including two bigger pumps to be able to handle the increase in water flow in Tannery Run due to recent storm events and saturated ground due to all the winter snow.
2. Due to heavy mud conditions, we had to groom with additional stone and fabric Tannery Run road to facilitate work in that area . . . conducted general on-site road maintenance.
3. Continued the preparatory work needed to set the new headwall, including the construction of the crane platform in Tannery Run.
4. Precipitation: for the week, approximately 3.25 inches of rain.

Work scheduled for next week:

1. Continue and complete the preparatory work needed to set the new headwall in Tannery Run.
2. Set the new headwall in Tannery Run.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. All the 55 gallon drums containing the waste water from drilling have been removed from the site.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.