

**BoRit Asbestos NPL Site
Weekly Summary - February 8 to February 13, 2010**

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. The site received approximately **18.0** inches of snow during the evening of February 5th (Friday) and all day February 6th (Saturday). As a result, the working area in Rose Valley Creek (RVC) was covered with snow and all major site activities (except for snow clearing and the cutting cable concrete mats [CCMs] at bend point # 4) were suspended on February 8th (Monday).
2. Preparation of the RVC work area resumed on February 9, 2010 (Tuesday) – work included removal of the cut CCMs and surveying / marking of elevations and grading along the RVC area.
3. The site received approximately an additional **15.0** inches of additional snow during the evening of February 9th (Tuesday) and all day February 10th (Wednesday). As a result, the RVC working area was covered with snow again and all major site activities (except for snow clearing) were suspended on February 11th (Thursday).
4. Preparation of the RVC work area resumed on February 12, 2010 (Friday) – work included surveying / marking of elevations and grading along the RVC area.
5. Continued installation of CCM along the RVC area.
6. No roll-offs (containing ACM waste) were shipped to the landfill this week.
7. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
8. Continued dust suppression activities as needed.

Work scheduled for next week:

1. Continue installation of the CCMs along the RVC area.
2. Continue minor excavation (grading) of the streambed/banks and collection of ACM debris from RVC and the reservoir bank/berms.
3. Continue dust suppression activities as needed.

REMEDIAL OPERATIONS UPDATE

1. No new activities/developments to report.