

**BoRit Asbestos NPL Site
Weekly Summary – February 22 to February 26, 2010**

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. The site received approximately **1.5** inches of rain on Tuesday (2/23/10). Major site activities, except for the placement of approximately three loads of #57 stone along the RVC streambed between the end of the retaining wall and the Rose Valley Creek (RVC) ramp, were suspended on Tuesday.
2. Began installation of anchors for the cable concrete mats (CCMs) in the trench on the reservoir side of the RVC.
3. Shipment of ACM waste was resumed this week; three roll-offs were shipped to the landfill for disposal.
4. Due to the expected snowstorm (2/25-26/10), the site will be closed on Thursday and Friday this week.
5. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
6. Continued dust suppression activities as needed.

Work scheduled for next week:

1. Stop and dismantle the pumps at the RVC sluiceway.
2. Continue installation of CCMs on the lower access road (between RVC and park).
3. Begin backfilling mats with topsoil (streambanks and access road by RVC).
4. Continue T&D (transportation and disposal) of ACM waste.
5. Place concrete at the bend points (where CCMs had to be cut) along RVC streambed.
6. Continue dust suppression activities as needed.

REMEDIAL OPERATIONS UPDATE

1. No new activities/developments to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. No new activities/developments to report.