

**BoRit Asbestos NPL Site
Weekly Summary – March 1 through March 5, 2010**

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Completed placement of concrete where needed along Rose Valley Creek (“weak points” – bend points).
2. Shut off and dismantled RVC pumps. The stream is now flowing naturally in the new channel . . . vs. pumping it through a pipe.
3. Continued installation of anchors for the CCMs in the anchor trench on the reservoir side (not the actual reservoir berm) of the RVC.
4. Began backfilling the anchor trench on the reservoir side of the RVC.
5. Due to lack of intrusive activities and recent precipitation, no particulate monitoring or stationary air sampling was performed this week.
6. Continued dust suppression activities as needed.

Work scheduled for next week:

1. Place/install CCMs along the sewer access road.
2. Complete final grading of the park slope by the access road and install erosion mat.
3. Backfill mats with topsoil (weather permitting).
4. Continue dust suppression activities as needed.

REMEDIAL OPERATIONS UPDATE

1. No new activities/developments to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. No new activities/developments to report.