

BoRit Asbestos NPL Site
Weekly Summary January 2 – 6, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Site operations resumed on Wednesday, January 4th.
2. Continued placing clean fill to reach subgrade elevations on top of the Pile and the slopes along Maple St. and Tannery Run.
3. Began moving the stockpile of topsoil placed at the corner of the Pile near the Reservoir and Maple St. to the top of the Pile.
4. Rainfall: None

Work scheduled for next week

1. Continue excavation of the Pile (Reservoir side) to meet the grading plans of a 3:1 slope. The waste will be relocated to where the topsoil was stockpiled until recently.
2. Cover with geotextile portions of the Pile which have been cut to the subgrade elevation.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete Pile work. The sides of the Pile will be graded to a 3:1 slope. Geotextile will be placed over the entire area; clean material will be placed, graded and compacted. Then, the area will be hydroseeded to promote vegetation.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.