

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**January 04 – January 08, 2016**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. No site activities took place the weeks of December 21<sup>st</sup> and December 28<sup>th</sup>.
2. Continued to place and grade topsoil in the park area.
3. Continued to bring to subgrade elevations the different areas at the park parcel.
4. Poured a 3' x 3' concrete pad near the shoreline of the pond, by the electrical box, for the air compressor of the aeration system.
5. A subcontractor installed a 5 foot tall black chain link fence along the boundary line between the Pond and the Pile.
6. Precipitation: none.

**Work scheduled for next week**

1. Continue to place and grade topsoil in the park area.
2. Continue to bring to subgrade elevations the different areas at the park parcel.
3. Fence contractor will install a fence along the “shoreline,” by Maple, at the pond.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.