

BoRit Asbestos NPL Site
Weekly Summary
January 6, 2014 – January 10, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. No dewatering operations due to cold weather.
2. Built an enclosure for the sand filters to protect them from the wind to try to prevent the valves from freezing.
3. Results from previous week confirmed that system effluent meets PADEP requirements.
4. Due to weather complications/delays, we have not been able to pump at the rate we were anticipating. An inch of precipitation over the 10 acres pond is approximately 275,000 gallons of water. To make up for it, starting the week of 1/13, the pumping schedule has been modified as follows: Monday through Saturday from 7:00 AM to 7:00 PM, weather dependent.
5. Precipitation: approximately 2 inches.

Work scheduled for next week

1. Continue dewatering the pond into the Wissahickon Creek.
2. Collect and send for analyses effluent sample, per PADEP permit.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.