

BoRit Asbestos NPL Site

Weekly Summary January 14, 2013 – January 18, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Placed R6 rip rap along the bank of the Wissahickon Creek adjacent to the park, at the north end of the site.
2. Closed the alley and started saw cutting the roadway for future curb installation.
3. Began removing the fence at north side of the site and installed the temporary fence.
4. No site operations Wednesday (January 16th) due to inclement weather.
5. Precipitation: Approximately 1.50 inches by Friday afternoon.

Work scheduled for next week

1. Continue to remove the fence (by sections) and installing the temporary fence.
2. Begin excavation along the alley for new curb and planting area.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.