

BoRit Asbestos NPL Site

Weekly Summary January 21, 2013 – January 25, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed saw cutting the roadway.
2. Removed portions of the fence and north gate and installed temporary fence.
3. Started excavation along the alley to prepare area for curb installation.
4. Filled and graded excavated area with 2RC.
5. Relocated excavated material to the waste cell in the park area.
6. Removal Action Cost: Approximately 14.1 million.
7. Precipitation: Minimal by Friday afternoon . . . beginning to snow.

Work scheduled for next week

1. Continue excavation along the alley to prepare for curb installation.
2. Continue removing the fence and installing the temporary fence.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.