

## **BoRit Asbestos NPL Site**

### **Weekly Summary January 23, 2011 – January 27, 2012**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Continued receiving clean fill and placing it on the Park side of the Site.
2. Manicured the slopes along the Reservoir and back sides of the Pile.
3. Installed geotextile fabric on top and along the Reservoir side of the Pile.
4. No field operations on Monday and Tuesday.
5. Rainfall: just over ¾ inch.

##### **Work scheduled for next week**

1. Complete covering the Pile (top and slopes) with geotextile fabric.
2. Continue transporting clean fill to the Pile and continue spreading and compacting it to achieve final grade.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

##### **Upcoming work**

1. Complete Pile work . . . continue to cover the Pile with clean material.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.