

**BoRit Asbestos NPL Site**  
**Weekly Summary**  
**January 25th – February 5th, 2016**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week**

1. During the week of January 25<sup>th</sup> the contractors consolidated the conex boxes and moved them to a finished area of the park.
2. Continued to bring to subgrade elevations the different areas at the park parcel.
3. Demobed one of the conex boxes.
4. No field activities Wednesday – Friday due to precipitation.
5. Precipitation: approximately 1 inch of rain.

**Work scheduled for next week**

1. Continue to bring to subgrade elevations the different areas at the park parcel.
2. Potentially assist the township with sewer line and water line installation.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.