

## **BoRit Asbestos NPL Site**

### **Weekly Summary February 4, 2013 – February 8, 2013**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. Continued the excavation along the alley to prepare the area for curb installation.
2. Continued excavating the slope between the Park and the curb to the designed subgrade.
3. All excavated areas were lined with geotextile fabric and pinned in place.
4. Excavated materials were relocated to the waste cell in the park area and covered with straw mats.
5. Precipitation: Less than ¼ inch.

##### **Work scheduled for next week**

1. Continue excavation along the alley to prepare for curb installation.
2. Continue excavating the slope between the Park and the curb to the designed subgrade.
3. Continue removing the fence and installing the temporary fencing.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.