

BoRit Asbestos NPL Site

Weekly Summary February 6, 2012 – February 10, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued placement, spreading, and compacting of clean fill on top and sides of the Pile.
2. Installed “swing gate” by Maple Street (Rose Valley channel).
3. Precipitation: Approximately 1 inch of snow on Wednesday evening.

Work scheduled for next week

1. Complete placement, spreading, and compacting of clean fill on top and sides of the Pile to achieve the minimum required two feet of cover.
2. Cut the remaining trees at the Pile area (Maple Street and Reservoir corner) and the trees along the fence line at the Park . . . air sampling will be conducted.
3. Remove the pavilion structure by the main gate at the park (Oak Street) and dispose of its asbestos roofing material.
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete the Pile work . . . spread topsoil, hydroseed area and install erosion mats.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.
4. Redo Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. On Monday, February 13th a CIC will go door to door along Maple Street to let residents know about the tree clearing along the fence line at the Park.