

BoRit Asbestos NPL Site
Weekly Summary February 11, 2013 – February 15, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued the excavation along the alley to prepare the area for curb installation.
2. All excavated areas were lined with geotextile fabric and pinned in place.
3. Excavated materials were relocated to the waste cell in the park area and covered with straw mats.
4. Precipitation: Approximately ½ inch.

Work scheduled for next week

1. Continue excavation along the alley to prepare for curb installation.
2. Continue removing the fence and installing the temporary fencing.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.