

BoRit Asbestos NPL Site

Weekly Summary March 3, 2012 – March 9, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed transportation of clean fill from the Park to the Pile.
2. Spread topsoil along the slopes of the Pile.
3. Graded top of the Pile before placing topsoil.
4. Loads of topsoil were delivered to the top of the Pile.
5. Began working on the swale (to manage future runoff) along the perimeter of the Pile.
6. Precipitation: No measurable rainfall as of Friday afternoon.

Work scheduled for next week

1. Complete spreading topsoil deliveries over the Pile.
2. Start hydroseeding and installing straw erosion mats at the Pile.
3. Continue working on the swale around the perimeter of the Pile.
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work (spring)

1. Complete the Pile Area work. Complete spreading the topsoil, hydroseed, install erosion mats and finish the swale along the perimeter of the Pile.
2. Cut/complete the emergency spillway (from the Tannery Run headwall to the Wissahickon Creek).
3. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.