

BoRit Asbestos NPL Site

Weekly Summary March 10, 2012 – March 16, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued receiving topsoil and spreading it over the slopes of the Pile.
2. Began cutting the drainage swale around the perimeter of the Pile (toe of the slopes).
3. Hydroseeded the slopes of the Pile.
4. Precipitation: Minimal rainfall as of Friday.

Work scheduled for next week

1. Continue receiving and spreading topsoil (top of the Pile).
2. Hydroseed the top of the Pile.
3. Place erosion straw mats over the areas that had been hydroseeded.
4. Restore area by the Tannery Run headwall (excavate the gravel, backfill with topsoil, hydroseed the area and place erosion mats).
5. Cut emergency spillway, starting at the headwall down to the Wissachikon Creek.
6. As-built survey of the Pile.
7. Continue inspection, repair and replacement of E&S controls, as needed.
8. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work (spring)

1. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.