

BoRit Asbestos NPL Site

Weekly Summary – March 14 through March 18, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. All the preparatory work needed to set the new headwall in Tannery Run was completed, including the platform for the crane needed to set the new headwall.
2. The headwall was set on Thursday (3/17/11). Now that the headwall is in place, the contractor will start the installation of the 8-foot diameter pipe starting at the headwall and continuing all the way down to the confluence with the Wissahickon Creek.
3. Precipitation this week: approximately 0.50 inches of rain.

Work scheduled for next week:

1. Backfill the headwall area and begin installation of the 8-foot diameter pipe.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.