

## **BoRit Asbestos NPL Site**

**Weekly Summary March 18, 2013 – March 22, 2013**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Completed excavation along the alley. Excavated areas were lined with geotextile fabric and pinned in place. Excavated materials were relocated to the waste cell in the park area and covered with straw mats.
2. Began backfilling the trench with 2RC stone along the alley, starting at the north end of the site . . . in preparation for the new curb installation next month.
3. Precipitation: just over ½ inch.

#### **Work scheduled for next week**

1. Continue backfilling the trench along the alley to proposed grade from the north end of the site toward Oak Street.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.