

BoRit Asbestos NPL Site

Weekly Summary March 17, 2012 – March 23, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued working on the drainage swale along the toe of the Pile, bordering Maple Street and Tannery Run. Excavated materials (clean fill and rock) were used to build up the adjacent roadway(s).
2. Began filling the drainage swale with topsoil and shaping its sides to direct runoff to the Reservoir and Tannery Run.
3. Hydroseeded the swale parallel to Maple Street and installed an erosion control mat.
4. Began excavation of the emergency spillway from the headwall to the Wissahickon Creek. Excavated materials (clean fill and rock) from spillway were used to build up the roadway between the Pile and the emergency spillway.
5. Placed additional topsoil on top of the Pile.
6. Finished hydroseeding the Pile Area.
7. The Park was resurveyed along the fence line, for final grading plans and the final survey (as-built) was completed for the Pile.
8. Precipitation: No measurable rainfall as of Friday.

Work scheduled for next week

1. Cut drainage swale along Reservoir Road and back of the Pile.
2. Continue to fill with topsoil the swales, hydroseeding them and installing the erosion control mat.
3. Place straw mats over the Pile.
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.