

BoRit Asbestos NPL Site

Weekly Summary – March 21 through March 25, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. The site was closed on Monday and Wednesday due to weather conditions.
2. Worked on the transition between the CCMs and the headwall.
3. Precipitation: just under an inch.

Work scheduled for next week:

1. Complete the headwall area (see 2 above).
2. Begin installation of the 8-foot pipe in Tannery Run.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. The water used for decontamination during the sampling activities and wells installation was pumped from the holding tank (on-site) into a water truck for proper disposal.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. CI staff has been and will continue to respond to requests for information from the CAG and other interested community members, as well as elected officials, regulatory partners, and others, as they are received.
2. Ongoing activities also include CI staff developing outreach materials, speaking with local residents, and overseeing the TASC work assignment.
3. The next Community Update fact sheet is scheduled to be distributed in March 2011.