

BoRit Asbestos NPL Site

Weekly Summary March 24, 2012 – March 30, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued working on the drainage swale along the toe of the Pile bordering Maple Street and Tannery Run. The contractor continued cutting them, placing topsoil, hydroseeding, and installing the erosion mat. Excavated materials (clean fill and rock) were moved to the Park Area for future re-use.
2. Continued installing erosion control mats on the Pile.
3. Completed excavation of the emergency spillway from the Tannery Run culvert headwall to the Wissahickon Creek. Excavated materials (clean fill and rock) from spillway were used to build up the roadway between the Pile and Tannery Run.
4. Precipitation: No measurable rainfall.

Work scheduled for next week

1. Complete drainage swale work.
2. Continue buildup the access roads around the foot of the Pile to match final grade.
3. Continue hydroseeding.
4. Continue placing straw mats over the Pile.
5. Continue inspection, repair and replacement of E&S controls, as needed.
6. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete any miscellaneous tasks at the Pile.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.