

## **BoRit Asbestos NPL Site**

### **Weekly Summary – March 28 through April 1, 2011**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week:**

1. The area just upstream of the headwall was completed.
2. The first 20-foot section of the 8-foot pipe was placed (into the headwall).
3. Precipitation: as of noon Friday, approximately half an inch.

##### **Work scheduled for next week:**

1. Continue laying the 8-foot diameter pipe in Tannery Run.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.