

BoRit Asbestos NPL Site

Weekly Summary April 1, 2013 – April 5, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed backfill of bench area with 2RC (all along the alley) in preparation for the new curb.
2. Continued placing clean fill on the north side of the Park.
3. Precipitation: no rainfall this week.

Work scheduled for next week

1. The surveyors will stake out the location of the curb, which installation will begin the week of April 15th.
2. Continue covering the north end of the Park with clean fill.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.