

BoRit Asbestos NPL Site

Weekly Summary March 31, 2012 – April 6, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued working on the access roads to bring them to final grade.
2. Placed topsoil along the crest of Tannery Run slope and the area by the Reservoir between the swale and Maple Street.
3. Finished installation and anchoring of the erosion control mats along the swale.
4. Hydroseeded some areas in and around the Pile.
5. Continued installation of the straw erosion mats at the Pile.
6. Precipitation: No measurable rainfall as of Friday.

Work scheduled for next week

1. Continue to work on the access roads to match final grade.
2. Continue hydroseeding areas around the Pile.
3. Continue installing straw erosion mats.
4. Cut an access point across the emergency spillway (between the back of the Pile and the Phase V slope) for future maintenance on the Sons of Italy side of the spillway.
5. Continue inspection, repair and replacement of E&S controls, as needed.
6. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete any miscellaneous tasks at the Pile.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.