

**BoRit Asbestos NPL Site
Weekly Summary, April 4 – 8, 2011**

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Four 20-foot sections of the 8-foot pipe were placed in Tannery Run and were partially backfilled. A total of five sections have been placed to date.
2. Precipitation: as of noon on Friday, approximately 0.25 inches of rain.

Work scheduled for next week:

1. Continue installation of the 8-foot pipe in Tannery Run, including backfilling around it and compaction of material.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.