

BoRit Asbestos NPL Site

Weekly Summary April 7, 2012 – April 13, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued installing the erosion control mat along the swale.
2. Continued to place topsoil along the emergency spillway for Tannery Run.
3. Raised the Phase V top-of-slope along Wissahickon Creek to direct storm water runoff from the Pile to the emergency spillway.
4. Continued to hydroseed areas at the Pile property.
5. Continued building-up the access road around the Pile to its final grade.
6. Precipitation: No measurable rainfall.

Work scheduled for next week

1. Complete building-up the access roads around the Pile to match final grade.
2. Water the newly hydroseeded areas on and around the Pile.
3. Cut access road across Tannery Run emergency spillway for maintenance crews to access grass on Sons of Italy side.
4. Continue inspection, repair and replacement of E&S controls, as needed.
5. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.