

**BoRit Asbestos NPL Site**  
**Weekly Summary – April 11 – 15, 2011**

**REMOVAL OPERATIONS UPDATE**

**Work completed this week:**

1. Two 20-foot sections of pipe were placed in Tannery Run and backfilled with 2RC stone. A total of seven sections have been placed to date.
2. Removed the existing fence in the parking lot of the Sons of Italy to facilitate work on the left back of Tannery Run and put a temporary fence.
3. The left bank of Tannery Run has been cleaned of roots systems and graded.
4. Approximately 1.0 inch of rain as of Friday afternoon.

**Work scheduled for next week:**

1. Continue laying the pipe in Tannery Run.
2. Continue backfilling and compaction of 2RC stone around the pipe.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II & III, as needed.

**REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

**COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.