

BoRit Asbestos NPL Site

Weekly Summary April 15, 2013 – April 19, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Began movement of clean fill to the north end of the site.
2. Removed temporary fencing in preparation of curb installation.
3. The curb subcontractor completed necessary preparations for curb installation.
4. Picked up ACM along the Green Ribbon Trail, from the Butler Bridge down to the WVWA offices.
5. Precipitation: no rainfall, as of Friday afternoon.

Work scheduled for next week

1. Continue moving clean fill to the north end of site.
2. Subcontractor to pour concrete curb along the alley.
3. Start backfilling the bench and slope along the alley with clean material.

REMEDIAL OPERATIONS UPDATE

1. The Army Corps of Engineers will start their Reservoir study (hydrology and berm stability).

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. A factsheet will be mailed out to the community within the next couple of weeks.