

## **BoRit Asbestos NPL Site**

**Weekly Summary April 14, 2012 – April 20, 2012**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Completed the placement and compaction of topsoil and the installation of the erosion mat along the Tannery Run emergency spillway.
2. Cut the crossing at the emergency spillway, lined it with geotextile fabric and placed cable concrete mat blocks.
3. Shaped the Phase V crest along the Wissahickon Creek into the drainage swale to direct the flow of storm water from that area into the Tannery Run emergency spillway.
4. Placed /graded topsoil at the corner of the Reservoir, between the Pile and Maple Street.
5. Set up irrigation sprinklers atop the Pile to continue to water the Pile.
6. Continued hydroseeding areas at the Pile property.
7. Precipitation: No measurable rainfall as of Friday.

#### **Work scheduled for next week**

1. Finish building the access road and drainage swale at the back side of the Pile. Complete the access road across the emergency spillway for maintenance crews to access grass on Sons of Italy side.
2. Continue watering the newly hydroseeded areas on and around the Pile.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

#### **Upcoming work**

1. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. EPA will be at the Temple University (Ambler) 2012 Earthfest, Friday, April 27th.