

BoRit Asbestos NPL Site

Weekly Summary April 22, 2013 – April 26, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. The subcontractor installed the curb and backfilled the road side and site side of it with 2RC stone. Total length of the curb is approximately 1,375 ft.
2. Began backfilling the slope and bench area with clean fill, starting from the north end, moving toward Oak Street.
3. Continued to move clean material to the north end of the site.
4. Precipitation: no rainfall.

Work scheduled for next week

1. Continue to backfill the slope and bench area with clean fill.
2. Continue to move clean material to the north end of the site.

REMEDIAL OPERATIONS UPDATE

1. The U.S. Army Corps of Engineers began the reservoir study. Field work is expected to be completed the first week of May.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. A factsheet will be mailed out soon.