

BoRit Asbestos NPL Site

Weekly Summary April 23, 2012 – April 27, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Precipitation: Since last Saturday, the site received about 2.5 inches of rain.
2. There were no field activities on Monday or Tuesday.
3. There were some eroded areas along the emergency spillway . . . we had recently placed topsoil in that entire area. In addition, we noticed some “chocking” points at the crossings along the swales and some puddles along Reservoir Road.
4. This week the contractor took care of the “problem areas” identified after last weekend’s rain event. At the crossings, the stone was replaced with concrete blocks. The erosion mats at the spillway were pulled back and the topsoil was regraded. The puddles on the road were filled with 2RC stone.
5. Infilled the center of the cable mats with concrete at the end of the spillway, where the water is more likely to flow.
6. Continued hydroseeding areas at the Pile property.

Work scheduled for next week

1. Finish building the access road and drainage swale at the back side of the Pile. Complete the access road across the emergency spillway for maintenance crews to access grass on Sons of Italy side.
2. Continue watering the newly hydroseeded areas on and around the Pile.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III, IV, and V as needed.

Upcoming work

1. Complete any miscellaneous tasks at the Pile to start moving back towards the Park.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.