

BoRit Asbestos NPL Site
Weekly Summary – April 25 - 29, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Four 20-foot sections of pipe have been placed in Tannery Run and backfilled with 2RC stone. A total of fourteen sections have been placed to date.
2. Approximately 600 pounds of ACM waste was collected along the Blue Ribbon Trail, just upstream of the Wissahickon Valley Watershed Association building.
3. The fence along Classic Coachworks has been removed and replaced with a new fence.
4. Rainfall: as of Friday (since Sunday), approximately 0.70 inches of rain.

Work scheduled for next week:

1. Continue laying of pipe in Tannery Run.
2. Continue backfilling and compaction of 2RC stone around the pipe in Tannery Run.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.