

BoRit Asbestos NPL Site

Weekly Summary –May 9– May 13, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. The flared apron at the end of the pipe in Tannery Run was adjusted into its final position.
2. Continued backfilling and compaction of 2RC stone and soil around and above the pipe in Tannery Run. A total of 58 truckloads of 2RC stone were brought onsite during the week.
3. Backfilling and compaction of soil above the 2RC stone in Tannery Run.
4. Small quantities of ACM were brought to the surface during the grading of the left bank along the Classic Coachworks property. These materials were wetted, collected with heavy equipment, placed on the pile, and covered with clean fill. This slope was then covered with fabric. This fabric will be covered with clean fill during continued backfilling operations.
5. A mechanical engineer inspected a dent in a corrugated steel pipe section located approximately 35 feet downstream of the headwall. By the end of the month, the engineer will complete the repair using hydraulic jacks to return the pipe to its original form. The dent will not compromise the function of the pipe.
6. Preparation for placement of EPA office trailer on site.
7. Rainfall: as of Thursday, no rain on-site during the week.

Work scheduled for next week:

1. Continue backfilling and compaction of 2RC stone and soil around and above the pipe in Tannery Run.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II & III, as needed.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.