

BoRit Asbestos NPL Site
Weekly Summary
May 19, 2014 – May 23, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Contractors continued to remove stumps/debris along the berm of the pond.
2. Demobilized one of the 18,000 gallon water retention tank.
3. Sent six roll-offs, with stumps/debris, to the landfill for off-site disposal.
4. Precipitation: approximately 0.75 inches of rain.

Work scheduled for next week

1. Surveyors will stake the points, per design, for the cover of the pond berm closest to Rose Valley Creek.
2. Start covering the pond berm closest to Rose Valley Creek.
3. Continue T&D of stumps/debris.
4. Start dewatering again. After quite a bit of research and after consulting with many people, it was decided to modify current dewatering system. We removed one of the holding tanks and will replace it with three additional filtration vessels, which will be place right after the suction (first) pump.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. None to report.