

## **BoRit Asbestos NPL Site**

**Weekly Summary June 10, 2013 – June 14, 2013**

### **REMOVAL OPERATIONS UPDATE**

#### **Work completed this week**

1. Continued to move clean fill to the north side of site.
2. Made the alley wider at the bend by the new north entrance by extending the pipe the runs under the alley . . . in anticipation of future truck traffic. In addition, installed a check valve at the creek side of the pipe to prevent the creek to come up the pipe during heavy storms.
3. Opened up the alley.
4. No site operations Monday or Thursday due to rain.
5. Precipitation: just under 2 inches.

#### **Work scheduled for next week**

1. Continue to move/receive clean material.
2. Assist Whitpain township install a sewer manhole just south of the main entrance (Oak Street) . . . in anticipation of potential reuse of the park, which might include restrooms.
3. Start placing topsoil at the north end of the park.

### **REMEDIAL OPERATIONS UPDATE**

1. No updates to report.

### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. No updates to report.