

BoRit Asbestos NPL Site

Weekly Summary June 17, 2013 – June 21, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued moving clean fill to the north end of site.
2. Continued bringing north end of the site to its final grade.
3. Installed sewer manhole just south of the main entrance (Oak Street).
4. No site operations Tuesday afternoon due to rain.
5. Precipitation: approximately 0.80 inches.

Work scheduled for next week

1. Continue moving clean fill to the north end of site.
2. Begin placing topsoil on the north end of the site.
3. Hydroseed finished areas.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.