

BoRit Asbestos NPL Site

Weekly Summary July 9, 2012 – July 13, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Completed the removal of CCMs from the left bank and the floor of Rose Valley Creek.
2. Constructed a waste cell on the park (along the top of Phase I) to receive wastes excavated during the reconstruction of Rose Valley Creek.
3. Surveyors staked out the new layout of the creek, based on modifications of the design.
4. Precipitation: None by the end of the day Friday.

Work scheduled for next week

1. Start excavation along Rose Valley Creek, mostly the left bank (reservoir side).

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.