

BoRit Asbestos NPL Site

Weekly Summary July 15, 2013 – July 19, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Finished spreading topsoil along the slope and bench area north of Oak Street.
2. Completed hydroseeding and installation of straw mats north of Oak Street.
3. Removed screening from the gate closest to McDonald's and the section above Tannery Run.
4. Precipitation: no rainfall

Work scheduled for next week

1. Continue spreading topsoil along the slope and bench area south of Oak Street.
2. Hydroseed and install straw mats along the slope and bench south of Oak Street.

REMEDIAL OPERATIONS UPDATE

1. Remedial contractors were on-site collecting groundwater samples.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.