

BoRit Asbestos NPL Site
Weekly Summary July 18 – July 22, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Continued watering hydroseeded areas along Tannery Run.
2. Continued excavation along the Phase V slope.
3. Watered the hydroseeded area along the right bank of the Wissahickon Creek (just across from the Phase V area).
4. Continued receiving clean fill.
5. Site activities were reduced to 1600 hrs on Thursday and 1300 hrs on Friday, due to excessive heat conditions.
6. Rainfall: no rainfall this week.

Work scheduled for next week:

1. Continue work along the Phase V area ... excavation / backfill of the Phase V slope to obtain the desired gradient (3:1).
2. Install permanent fence along the Sons of Italy property line.
3. Continue inspection, repair and replacement of E&S controls, as needed.
4. Continue operation and maintenance of the Phases I, II, III and IV, as needed.

Upcoming work (summer into early fall):

1. Continue / complete work along the Phase V area (from the dam in the Wissahickon Creek to Tannery Run). The slope will be stabilized by using geotextile fabric, Geocells and riprap, just like Phase I (Wissahickon Creek stream bank adjacent to the park).
2. Once the Phase V area is completed, the remaining trees at the pile will be cut in order to cover the exposed ACM in that area. The whole area will be graded and hydroseeded.

REMEDIAL OPERATIONS UPDATE

1. Remedial contractors conducted activity-based sampling (ABS) at one location at the park property.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. A Fact Sheet (update) will be mailed out to the residents next week.