

BoRit Asbestos NPL Site
Weekly Summary
July 21, 2014 – July 26, 2014

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Accepted clean fill deliveries and stockpiled it in the pond.
2. Installed pipe sections to connect manhole to drainage area in the pond.
3. Collected effluent sample to satisfy NPDES permit requirements.
4. Pumped, treated and discharged into the Wissahickon Creek a total of 466,200 gallons of water, for a total of 29,053,400 gallons of water so far.
5. Continued work along the berm . . . moving toward Maple (manhole area).
6. Precipitation: just under half an inch.

Work scheduled for next week

1. Continue dewatering operations.
2. Collect effluent sample to satisfy NPDES permit requirements.
3. Continue reservoir berm reconstruction activities.
4. Continue fish recovery if necessary.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.