

BoRit Asbestos NPL Site

Weekly Summary July 23, 2012 – July 27, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Began receiving the new CCMs (CC 70 vs. CC 45 – pounds per square foot).
2. Continued excavating along the left bank of Rose Valley Creek (reservoir side).
Excavated material has been relocated to the new waste cell on the park (along the top of Phase I) and covered with straw mats, for now . . . most of the waste consists of pieces of transite (e.g., tiles, pipes).
3. Installed additional clamps between horizontal and vertical joints of old CCMs located on the right bank of Rose Valley Creek.
4. Installed the fabric where the new elevations have been achieved and began placing new CCMs on the creek bed.
5. Precipitation: As of Friday afternoon, approximately $\frac{3}{4}$ inch of rain.

Work scheduled for next week

1. Continue the installation of CCMs on the creek bed, including grouting.
2. Start placement of rip rap (R6) along the left side of the creek (reservoir side).
3. Continue excavation along the left bank of Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.