

BoRit Asbestos NPL Site

Weekly Summary July 30, 2012 – August 3, 2012

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Continued excavation and grading along the left bank (reservoir side) and the floor of Rose Valley Creek. The floor of Rose Valley Creek was brought to the designed subgrade elevation with 2RC stone. Once the excavation and grading was completed, the floor and left bank were covered with geotextile fabric.
2. Continued the placement of cable concrete mats (CCMs) on the floor of Rose Valley Creek. CCMs were placed in an anchor trench along the left bank, clamped together, and anchored to the creek floor rebar hooks. The anchor trench and seams between mats were grouted.
3. Began the placement of rip rap on the left bank of Rose Valley Creek.
4. Continued to place excavated wastes from Rose Valley Creek in the new waste cell on the park (along the top of Phase I) and covered with straw mats.
5. Precipitation: Approximately ¼ inch of rain.

Work scheduled for next week

1. Continue the excavation and grading along the left bank and floor of Rose Valley Creek.
2. Continue to align, clamp, anchor, and grout new CCMs.
3. Continue placement of rip-rap along the banks of Rose Valley Creek.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.