

BoRit Asbestos NPL Site

Weekly Summary August 5, 2013 – August 9, 2013

REMOVAL OPERATIONS UPDATE

Work completed this week

1. Finished spreading topsoil along the slope and bench area adjacent to the alley.
2. Finished hydroseeding and covering with straw mats the finished areas along the alley.
3. Spread ACM waste that along the top of the bank of the Phase I slope and covered it with the geotextile fabric and clean material.
4. Precipitation: approximately just over .25 inches.

Work scheduled for next week

1. Whitpain Township will be on-site to extend the sewer line from the manhole, up the ramp to the top of the park.
2. Backfill and finish (topsoil, hydroseed and straw mat) the main gate area.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Conducted site tour for CAG members on Wednesday, August 7th.