

BoRit Asbestos NPL Site
Weekly Summary August 8 – August 12, 2011

REMOVAL OPERATIONS UPDATE

Work completed this week:

1. Installed CCMs at end of emergency spillway along Tannery Run and began securing them with cable clamps and extension cables.
2. Increased the E&S measures (silt fencing and rock check dams) around the spillway to prevent run-off in the Wissahickon Creek during construction of spillway.
3. Began infilling the geocells with topsoil along Phase V slope.
4. Hydroseeded a section of the Phase V slope prior to installing the erosion mat.
5. A sub-contractor began installing the new fence along Sons of Italy property line.
6. Continued receiving clean fill (153 loads).
7. Rainfall: Through Saturday, approximately 2.5 inches.

Work scheduled for next week:

1. Continue work along the Phase V area.
2. Continue inspection, repair and replacement of E&S controls, as needed.
3. Continue operation and maintenance of the Phases I, II, III and IV, as needed.

Upcoming work (summer into early fall):

1. Continue / complete work along the Phase V area (from the dam in the Wissahickon Creek to Tannery Run). The slope will be stabilized by using geotextile fabric, Geocells and riprap, just like Phase I (Wissahickon Creek stream bank adjacent to the park).
2. The remaining trees at the pile will be cut (the week of August 22nd) in order to cover the exposed ACM in that area. The entire pile area will be graded and hydroseeded.

REMEDIAL OPERATIONS UPDATE

1. Nothing to report.

COMMUNITY INVOLVEMENT OPERATIONS UPDATE

1. Nothing to report.