

## **BoRit Asbestos NPL Site**

### **Weekly Summary August 12, 2013 – August 16, 2013**

#### **REMOVAL OPERATIONS UPDATE**

##### **Work completed this week**

1. The contractors assisted Whitpain Township with sewer line installation.
2. There were no field operations on Tuesday due to heavy rains and flash flooding. To our knowledge, neither the houses above Rose Valley nor the house by the basketball courts were flooded. The flood gate at Maple worked as designed . . . letting the water (and debris) flow out of the sluiceway gradually; therefore, there was no backing up in the channel. At the north end (by the basketball courts), since the elevation of the stream bank was raised, the creek did not spill over toward the alley as early as before. There was still a lot of water in that area, but it did not get to the corner house. There was some erosion on a few areas along the “new alley slope.”
3. Clean fill was placed south of Oak Street main entrance.
4. Topsoil was placed, raked and compacted along the top of the sewer road slope, by Rose Valley Creek. The area was hydroseeded and covered with straw mats.
5. Precipitation: approximately 3 inches.

##### **Work scheduled for next week**

1. Complete the main entrance (Oak Street).
2. Cut vegetation on the flat areas of the site.
3. Fix eroded areas along the “alley slope.”

#### **REMEDIAL OPERATIONS UPDATE**

1. Nothing to report.

#### **COMMUNITY INVOLVEMENT OPERATIONS UPDATE**

1. Nothing to report.